

Construction Update
2020-0402

Construction is considered a critical infrastructure industry so progress on the Middle School Addition continues during our school closures.

Crews are painting finished surfaces and overhead exposed structure. The stainless steel wall panels are being installed in the Kitchen and the Kitchen floor is complete. New stoves, ovens, dishwasher, and other equipment will be installed by the end of the month.

The Gymnasium has been painted and the sound panels and scoreboards are in place. The basketball hoops, sound system, and divider curtain will be installed next and the wood floor will follow soon after.

Classroom cabinets are in progress along with mounting brackets for Smart Boards and marker boards.

Work continues on the Stage area and auditorium seating will begin this month.

The Addition is looking really good. We can't wait to welcome students next fall.